

ID	Resource Names	Task Mode	Task Name	Duration	Start	Finish	Predecessors	1st Half		2nd Half		1st Half		2nd Half	
								Qtr 1	Qtr 4	Qtr 3	Qtr 2	Qtr 1	Qtr 4	Qtr 3	Qtr 2
0			<b>San Antonio Public Safety Radio System (SAPSRs) (28 Site)</b>	908 days	2/15/18 8:00 AM	9/23/21 5:00 PM									
1	SAPSRs		Contract Signed	22 days	2/16/18 8:00 AM	3/19/18 5:00 PM									
2	SAPSRs		<b>Notice to Proceed (Execution of Agreement) (</b>	0 days	3/23/18 5:00 PM	3/23/18 5:00 PM	1FS+4 days								
3															
4			<b>Project Kick-Off</b>	106 days	3/26/18 8:00 AM	8/22/18 5:00 PM									
11			<b>Detailed Design Review</b>	93 days	4/25/18 8:00 AM	9/4/18 5:00 PM									
17			<b>Detailed Design Review Completion (5.4%)</b>	0 days	9/4/18 5:00 PM	9/4/18 5:00 PM	11								
18															
19			<b>Project Plan Development</b>	346 days	4/10/18 5:00 PM	8/26/19 5:00 PM									
27															
28			<b>Site Preparation and Development</b>	298 days	11/19/18 8:00 AM	2/5/20 5:00 PM									
858															
859			<b>** Civil Engineering Complete (3.5%)</b>	0 days	2/5/20 5:00 PM	2/5/20 5:00 PM	28								
860															
861			<b>Factory Testing and Delivery of the SAPSRs Components</b>	269 days	9/5/18 8:00 AM	10/1/19 5:00 PM									
874															
875			<b>** Factory Staging Complete</b>	0 days	9/24/19 5:00 PM	9/24/19 5:00 PM	871								
876															
877			<b>NSC and Existing Console Replacement</b>	261 days	8/27/18 8:00 AM	9/10/19 5:00 PM	15								
932															
933			<b>NSC and Console Replacement Complete</b>	0 days	9/10/19 5:00 PM	9/10/19 5:00 PM	877								
934															
935			<b>Early Site Deployment</b>	55 days	7/24/19 8:00 AM	10/8/19 5:00 PM	867,32								
1210															
1211			<b>Early Site Deployment</b>	0 days	10/8/19 5:00 PM	10/8/19 5:00 PM	935								
1212															
1213			<b>Radio System Installation and Implementation</b>	77 days	2/6/20 8:00 AM	5/22/20 5:00 PM	875,859								
1474															
1475			<b>All Infrastructure Delivered &amp; Fully Operational</b>	0 days	5/22/20 5:00 PM	5/22/20 5:00 PM	1213								
1476															
1477			<b>In-Building Coverage Enhancement and Verification</b>	713 days	2/15/18 8:00 AM	12/15/20 5:00 PM									
4496															
4497			<b>Proposed BDA Installation Complete (3.6%)</b>	0 days	12/6/19 5:00 PM	12/6/19 5:00 PM	1481,2532								
4498															
4499			<b>Final System Testing and Acceptance</b>	236 days	5/26/20 8:00 AM	5/4/21 5:00 PM	1213								
4515															
4516			<b>** Infrastructure &amp; Coverage Acceptance Testing Completed and Accepted</b>	0 days	5/4/21 5:00 PM	5/4/21 5:00 PM	4499,1477								
4517															
4518			<b>Training</b>	124 days	10/3/18 8:00 AM	4/5/19 5:00 PM	17FS+20 days								
4527															
4528			<b>COSA Subscriber Delivery</b>	106 days	10/29/18 8:00 AM	4/5/19 5:00 PM	15FS+45 days								
4540															
4541			<b>COSA Subscriber Delivery</b>	0 days	4/5/19 5:00 PM	4/5/19 5:00 PM	4528								
4542															
4543			<b>CPS Subscriber Delivery</b>	92 days	10/8/19 5:00 PM	2/26/20 5:00 PM	1211								
4544			<b>Cutover planning</b>	66 days	10/9/19 8:00 AM	1/21/20 5:00 PM									
4545	SAPSRs		<b>Create Group Structure / Fleet Maps</b>	31 days	10/9/19 8:00 AM	11/20/19 5:00 PM									
4546	SAPSRs		<b>Approve Group Structure / Fleet Maps</b>	30 days	11/21/19 8:00 AM	1/14/20 5:00 PM	4545								
4547	DWC		<b>Populate System Databases</b>	5 days	1/15/20 8:00 AM	1/21/20 5:00 PM	4546								
4548	Harris		<b>Radio User Training</b>	26 days	1/22/20 8:00 AM	2/26/20 5:00 PM	4544								
4549			<b>User Equipment Operator Training</b>	26 days	1/22/20 8:00 AM	2/26/20 5:00 PM									
4550			<b>Terminal Delivery</b>	30 days	10/8/19 5:00 PM	11/19/19 5:00 PM									
4551			<b>Inventory CPS Terminals and half BDA Costs (10%)</b>	0 days	10/8/19 5:00 PM	10/8/19 5:00 PM									
4552	DWC		<b>Program and distribute portables</b>	30 days	10/9/19 8:00 AM	11/19/19 5:00 PM									
4553															
4554			<b>CPS Subscriber Delivery</b>	0 days	2/26/20 5:00 PM	2/26/20 5:00 PM	4543								
4555															
4556															
4557			<b>Systems Migration and Transition</b>	352 days	1/15/20 8:00 AM	6/4/21 5:00 PM									
4562															
4563			<b>Burn-In</b>	78 days	5/5/21 8:00 AM	8/22/21 5:00 PM	4513								

ID	Resource Names	Task Mode	Task Name	Duration	Start	Finish	Predecessors	1st Half		2nd Half		1st Half		2nd Half	
								Qtr 1	Qtr 4	Qtr 3	Qtr 2	Qtr 1	Qtr 4	Qtr 3	Qtr 2
4576															
4577			<b>** Beginning of 60-day Fully Loaded Burn-In</b>	0 days	5/11/21 5:00 PM	5/11/21 5:00 PM	4566SS								◆ 5/11
4578															
4579			<b>Burn-In Completion (7%)</b>	0 days	8/22/21 5:00 PM	8/22/21 5:00 PM	4563								◆ 8/22
4580															
4581			<b>Final System Acceptance &amp; Start of Warranty</b>	0 days	8/22/21 5:00 PM	8/22/21 5:00 PM	4563								◆ 8/22
4582															
4583			<b>Warranty, Operations and Maintenance</b>	0 days	8/22/21 5:00 PM	8/22/21 5:00 PM	4563								◆ 8/22
4585															
4586	SAPSRs		<b>Resolve punch list items</b>	24 days	8/23/21 8:00 AM	9/23/21 5:00 PM	4581								■
4587															
4588			<b>3rd Party Integrations</b>	600 days	9/5/18 8:00 AM	2/3/21 5:00 PM	17								
4593															
4594			<b>Project Completion (7%)</b>	0 days	9/23/21 5:00 PM	9/23/21 5:00 PM	4586,4588								◆ 9/23