San Antonio Public Library Construction Update Through April 15, 2021

Encino Branch Library Playground & Exercise Area Project

Funds: \$375K (2020 CD #9 Funding)

Location/District: 2515 East Evans Road., District 9

City Project Manager: N/A / Project Consultant: Dunaway Associates L.P. / Construction Contract: TBD

Estimated completion: Fall 2021

Project Scope:

• Shaded play areas for children ages 2-5 and 5-12

Shaded adult exercise stations

ADA accessible rubberized play surface at playground

- Walking path connecting playground and exercise area
- Amenities to include drinking fountain, trash cans, mutt-mitt station
- Design approved by Facilities Committee and Library Board in Nov/Dec 2020
- Playground equipment and construction procurement in process

Expected completion Fall 2021

Schaefer Branch Library Walking Trail

Funds: \$106K (FY20 CIP) / Location/District: 6322 US HWY 87E, District 2 Project Architect: Bender, Wells, Clark Design / Construction Contract: JOC

Estimated Completion: Fall 2020

Project Scope:

- Approx. 830' accessible walking trail
- Re-vegetation of area
- Amenities to include benches, drinking fountain, trash cans and mutt-mitt station; additional parking and driveway
- Master Plan was approved by Library Board on September 25, 2019
- Trail construction has been completed
- A communication plan is being prepared to inform stakeholders of future virtual Grand Opening event

San Pedro Branch Library Renovations

Funds: \$416,500 (2019 CIP)

Location/District: 1315 San Pedro Ave., District 1

City Project Manager: Stacy Gonzales / Project Consultant: Jose Guerra Inc. / Construction Contract: JOC

Estimated completion: Summer 2021

Project Scope:

- Restoration to windows, doors, masonry and plaster walls
- Restroom renovations and building system upgrades
- Building envelope improvements to include roofing and exterior safety and security lighting upgrades.
- Construction began December 1, 2020
- Library construction work has been completed
- A communication plan is being followed to keep stakeholders informed
- Scheduled to re-open May 4, 2021

Central Library Exterior Painting - Project # 23-01861

Funds: 2,000,000 (to be managed by Public Works Department)

Project Scope: Re-painting of Central Library exterior

- The Library and Public Works Departments have engaged with an architectural consultant to develop plans and specifications to complete the exterior painting of the Central Library
- Work will be coordinated with Central Bond project scope to minimize patron inconvenience
- A communication plan will be developed to keep staff, patrons and stakeholders informed
- Expected completion: Spring 2022

2017 – 2022 Bond Projects

Central Library First and Third Floors - Renovations & Improvements

Funds: \$3M (2017 Bond) / Location/District: 600 Soledad / District 1

City Project Manager: Stacy Gonzales / Project Architect: Marmon Mok / Construction Contract: TBD

Project Scope: Creation of customer friendly media space, main service desk redesign, refresh of finishes, security improvements, improved wayfinding, and building system improvements. Third floor children's area improvements to include transformation of story room, creation of family technology center, and renovation of family restrooms.

- Latest schedule Design & Contracting (Spring 2019 to Spring 2021); Construction (Spring 2021 to Spring 2022);
 Anticipated re-opening Spring 2022
- Bi-weekly project meetings ongoing
- Facilities Committee recommended approval of conceptual design on 7/8/20
- Briefing with Councilman Trevino held 8/14/20
- Design plans approved by Library Board on 1/27/21
- City Council approval of construction contract May/June 2021

Central Library Texana Resource Center - Renovations, Improvements & Space Reconfiguration

Funds: \$700K (2017 Bond) / Location/District: 600 Soledad, 6th floor, District 1

City Project Manager: Stacy Gonzales / Project Architect: Marmon Mok / Construction Contract: TBD

Project Scope: Design, service point and shelving improvements, new technology equipment, space reconfigurations

- Latest schedule Design & Contracting (Spring 2019 to Winter 2021); Construction (Fall 2021 to Summer 2022);
 Anticipated re-opening Fall 2022
- Bi-weekly project meetings ongoing
- Donor Wall Conceptual Design endorsed by Library Facilities Committee on 2/12/20.
- Fundraising efforts by the Library Foundation in progress
- Library Board of Trustees approved schematic design on 7/24/19
- Facilities Committee and Board approval Jan 2021
- City Council action on construction contract August 2021

Forest Hills Branch Library - Renovations, Improvements & Space Reconfiguration

Funds: \$900K (2017 Bond); Capital Gap Funding for HVAC \$200K / Location/District: 5245 Ingram Rd., District 7 City Project Manager: Stacy Gonzales / Project Architect: Rehler Vaughn & Koone / Construction Contract: LMC Project Scope: Renovations, repairs, HVAC upgrades and space reconfigurations

- Latest schedule Design & Contracting (Winter 2019 to Summer 2020); Construction (Fall to Winter 2020);
 Anticipated re-opening May 2021
- Community Input Meeting held 1/19/19
- Board approved schematic design 5/27/20
- Construction contract approved by City Council 8/20/20
- Approved construction closure 9/29/20 1/11/21
- Public service resumed on 1/12/21
- Adverse weather events during Feb 13-15 caused extensive damage to interior of Forest Hills Library
- Construction work to proceed with build-back of library is being coordinated with Office of Risk Management and City's insurance carrier
- Scope of work review scheduled April 19

McCreless Branch Library - Renovations, Improvements & Space Reconfiguration

Funds: \$2.5M (2017 Bond); Capital Gap Funding for HVAC \$300K / Location/District: 1023 Ada St., District 3

City Project Manager: Stacy Gonzales / Project Architect: Piwonka Sturrock / Construction Contract: Con-Cor Inc.

Project Scope: Renovations, repairs, HVAC upgrades and space reconfigurations

- Latest schedule Design & Contracting (Winter 2019 to Summer 2020); Construction (Fall 2020 to April 2021);
 Anticipated re-opening May 2021
- Community Input Meeting held 12/15/18
- Design approval by Facilities Committee and Library Board June/July 2020
- City Council approval of construction contract 8/20/20
- Construction closure began 11/04/20
- Interim service being provided with contact-free pick-up
- Roof replacement finished (20th white roof completed for library system)
- Renovations will take a few more weeks to be completed and expected to be finalized by May
- Accommodations made to operate as a voting site during the upcoming 2021 Municipal Elections
- Construction scheduled for completion May 2021

Memorial Branch Library - Renovations, Improvements & Space Reconfiguration

Funds: \$3.3M (2017 Bond) / Location/District: 3222 Culebra, District 5

City Project Manager: Stacy Gonzales / Project Architect: Muñoz & Co. / Construction Contract: TBD

Project Scope: Comprehensive renovation, repairs, building system improvements, and space reconfigurations

- Latest schedule Design & Contracting (Winter 2018 to Winter 2021); Construction (Winter 2021 to Fall 2021);
 Anticipated re-opening Fall 2021
- Community Input Meetings held 12/1/18 & 2/25/21
- Design Plan approved by Facilities Committee and Board approval in October 2020
- City Council approved construction contract 2/18/21
- Construction work began March 2, 2021
- Interim service is being provided
- Communication plan being implemented to keep stakeholders informed of project progress
- Construction scheduled for completion late October 2021

Las Palmas Branch Library - Renovations, Improvements & Space Reconfiguration

Funds: \$1.7M (2017 Bond) / Location/District: 515 Castroville Rd., District 5

City Project Manager: Stacy Gonzales / **Project Architect:** Seventh Generation Design / **Construction Contract:** TBD **Project Scope:** Renovations, repairs, HVAC upgrades and space reconfigurations

- Latest schedule Design & Contracting (Summer 2020 to Fall 2021); Construction (Fall 2021 to Spring 2022);
 Anticipated re-opening Spring 2022
- Chiller replacement complete June 2019
- Community Input Meeting held 2/16/19
- Facilities Committee and Board approval projected for Winter/Spring 2021
- City Council approval of construction contract scheduled for August 2021
- Design review scheduled for approval in Winter 2021

FY 2021 Capital Project List

• Tobin - \$250,000

HVAC – Design and replace AHU#1 & install HVAC controls programming-Design Consultant – H2MG; JOC – TBD; HVAC Controls programming - Climatec Site improvements – Improve site drainage – Design Consultant – Intelligent Engineering Services; JOC -TBD Current status: Site design for drainage improvements are being finalized; HVAC Design plan is being finalized

Brook Hollow - \$300,000

HVAC – Assessment and design for improved HVAC system & install HVAC controls programming – Design Consultant – Alderson & Associates; JOC – TBD; HVAC Controls programming - Climatec Current status: HVAC Assessment and design is in progress

Guerra - \$400,000

HVAC - Assessment & design for improved HVAC system and install HVAC controls programming – Design Consultant – H2MG; JOC – TBD; HVAC Controls programming – Climatec Parking lot improvements – JOC - TBD HVAC assessment and design in progress; Parking lot repairs are being assessed

Johnston - \$300,000

HVAC - Assessment & design for improved HVAC system and install HVAC controls programming – Design Consultant – Encotech; JOC – TBD; HVAC Controls programming - Climatec Current status: HVAC assessment underway

Pan American - \$300,000

HVAC - Assessment & design for improved HVAC system and install HVAC controls programming – Design Consultant – TBD; JOC – TBD; HVAC Controls programming - Climatec Scope of HVAC work is being developed