

**San Antonio Public Library
Construction Update
Through May 15, 2021**

2017 – 2022 Bond Projects

Central Library First and Third Floors - Renovations & Improvements

Funds: \$3M (2017 Bond) / **Location/District:** 600 Soledad / District 1

City Project Manager: Stacy Gonzales / **Project Architect:** Marmon Mok / **Construction Contract:** TBD

Project Scope: Creation of customer friendly media space, main service desk redesign, refresh of finishes, security improvements, improved wayfinding, and building system improvements. Third floor children's area improvements to include transformation of story room, creation of family technology center, and renovation of family restrooms.

- Latest schedule Design & Contracting (Spring 2019 to Spring 2021); Construction (Spring 2021 to Spring 2022); Anticipated re-opening Spring 2022
- Bi-weekly project meetings ongoing
- Facilities Committee recommended approval of conceptual design 7/8/20
- Briefing with Councilman Trevino held 8/14/20
- Design plans approved by Library Board on 1/27/21
- City Council approval of construction contract May/June 2021
- Project completion Spring 2022

Central Library Texana Resource Center - Renovations, Improvements & Space Reconfiguration

Funds: \$700K (2017 Bond) / **Location/District:** 600 Soledad, 6th floor, District 1

City Project Manager: Stacy Gonzales / **Project Architect:** Marmon Mok / **Construction Contract:** TBD

Project Scope: Design, service point and shelving improvements, new technology equipment, space reconfigurations

- Latest schedule Design & Contracting (Spring 2019 to Winter 2021); Construction (Fall 2021 to Summer 2022); Anticipated re-opening Fall 2022
- Bi-weekly project meetings ongoing
- Donor Wall Conceptual Design endorsed by Library Facilities Committee on 2/12/20.
- Fundraising efforts by the Library Foundation in progress
- Library Board of Trustees approved schematic design on 7/24/19
- Facilities Committee and Library Board action projected Summer 2021
- City Council action on construction contract Fall 2021
- Project completion Fall 2022

Forest Hills Branch Library - Renovations, Improvements & Space Reconfiguration

Funds: \$900K (2017 Bond); Capital Gap Funding for HVAC \$200K / **Location/District:** 5245 Ingram Rd., District 7

City Project Manager: Stacy Gonzales / **Project Architect:** Rehler Vaughn & Koone / **Construction Contract:** LMC

Project Scope: Renovations, repairs, HVAC upgrades and space reconfigurations

- Latest schedule Design & Contracting (Winter 2019 to Summer 2020); Construction (Fall to Winter 2020); Anticipated re-opening May 2021
- Community Input Meeting held 1/19/19
- Board approved schematic design 5/27/20
- Construction contract approved by City Council 8/20/20
- Approved construction closure 9/29/20 – 1/11/21
- Public service resumed on 1/12/21
- Adverse weather events during Feb 13-15 caused extensive damage to interior of Forest Hills Library
- Construction work to proceed with build-back of library is being coordinated with Office of Risk Management and City's insurance carrier

McCreless Branch Library - Renovations, Improvements & Space Reconfiguration

Funds: \$2.5M (2017 Bond); Capital Gap Funding for HVAC \$300K / **Location/District:** 1023 Ada St., District 3

City Project Manager: Stacy Gonzales / **Project Architect:** Piwonka Sturrock / **Construction Contract:** Con-Cor Inc.

Project Scope: Renovations, repairs, HVAC upgrades and space reconfigurations

- Latest schedule Design & Contracting (Winter 2019 to Summer 2020); Construction (Fall 2020 to April 2021); Anticipated re-opening July 2021
- Community Input Meeting held 12/15/18
- Design approval by Facilities Committee and Library Board June/July 2020
- City Council approval of construction contract 8/20/20
- Construction closure began 11/04/20
- Roof replacement finished (20th white roof completed for library system)
- Project communication plan has been deployed
- Interim service being provided with contact-free pick-up
- Run-off election voting will be accommodated in meeting room starting May 24
- Computer appointments will begin after run-off voting is completed
- Construction scheduled for completion July 2021

Memorial Branch Library - Renovations, Improvements & Space Reconfiguration

Funds: \$3.3M (2017 Bond) / **Location/District:** 3222 Culebra, District 5

City Project Manager: Stacy Gonzales / **Project Architect:** Muñoz & Co. / **Construction Contract:** TBD

Project Scope: Comprehensive renovation, repairs, building system improvements, and space reconfigurations

- Latest schedule Design & Contracting (Winter 2018 to Winter 2021); Construction (Winter 2021 to Fall 2021); Anticipated re-opening Fall 2021
- Community Input Meetings held 12/1/18 & 2/25/21
- Design Plan approved by Facilities Committee and Board approval in October 2020
- City Council approved construction contract 2/18/21
- Construction work began March 2, 2021
- Communication plan deployed to keep stakeholders informed of project progress
- Interim service is being provided using Library-On-The-Go
- Construction scheduled for completion in late October 2021 (will not overlap with Las Palmas construction)

Las Palmas Branch Library - Renovations, Improvements & Space Reconfiguration

Funds: \$1.7M (2017 Bond) / **Location/District:** 515 Castroville Rd., District 5

City Project Manager: Stacy Gonzales / **Project Architect:** Seventh Generation Design / **Construction Contract:** TBD

Project Scope: Renovations, repairs, HVAC upgrades and space reconfigurations

- Latest schedule Design & Contracting (Summer 2020 to Fall 2021); Construction (Fall 2021 to Spring 2022); Anticipated re-opening Spring 2022
- Chiller replacement complete June 2019
- Community Input Meeting held 2/16/19
- Facilities Committee and Board approval projected for Summer 2021
- City Council approval of construction contract scheduled for Summer 2021
- Public Information Meeting Fall 2021
- Design review scheduled for approval in Winter 2021

FY 2021 Capital Project List

- Tobin - \$250,000
HVAC – Design and replace AHU#1 & install HVAC controls programming-
Design Consultant – H2MG; JOC – TBD; HVAC Controls programming - Climatec
Site improvements – Improve site drainage – Design Consultant – Intelligent Engineering Services; JOC -TBD
Current status: Site design for drainage improvements are being finalized; HVAC Design plan is being finalized
- Brook Hollow - \$300,000
HVAC – Assessment and design for improved HVAC system & install HVAC controls programming – Design
Consultant – Alderson & Associates; JOC – TBD; HVAC Controls programming - Climatec
Current status: HVAC Assessment and design is in progress
- Guerra - \$400,000
HVAC - Assessment & design for improved HVAC system and install HVAC controls programming – Design
Consultant – H2MG; JOC – TBD; HVAC Controls programming – Climatec
Parking lot improvements – JOC - TBD
HVAC assessment and design in progress; Parking lot repairs are being assessed
- Johnston - \$300,000
HVAC - Assessment & design for improved HVAC system and install HVAC controls programming – Design
Consultant – Encotech; JOC – TBD; HVAC Controls programming - Climatec
Current status: HVAC assessment underway
- Pan American - \$300,000
HVAC - Assessment & design for improved HVAC system and install HVAC controls programming – Design
Consultant – TBD; JOC – TBD; HVAC Controls programming - Climatec
Scope of HVAC work is being developed

Encino Branch Library Playground & Exercise Area Project

Funds: \$375K (2020 CD #9 Funding)

Location/District: 2515 East Evans Road., District 9

City Project Manager: N/A / **Project Consultant:** Dunaway Associates L.P. / **Construction Contract:** TBD

Estimated completion: Fall 2021

Project Scope:

- Shaded play areas for children ages 2-5 and 5-12
- Shaded adult exercise stations
- ADA accessible rubberized play surface at playground
- Walking path connecting playground and exercise area
- Amenities to include drinking fountain, trash cans, mutt-mitt station
- Design approved by Facilities Committee and Library Board in Nov/Dec 2020
- Playground equipment and construction procurement in process
- Expected completion Fall 2021

Central Library Exterior Painting - Project # 23-01861

Funds: 2,000,000 (to be managed by Public Works Department)

Project Scope: Re-painting of Central Library exterior

- The Library and Public Works Departments have engaged with an architectural consultant to develop plans and specifications to complete the exterior painting of the Central Library
- Work will be coordinated with Central Bond project scope to minimize patron inconvenience
- A communication plan will be developed to keep staff, patrons and stakeholders informed
- Expected completion: Summer 2022