

Contract Change Request



Contract Change Request General

Project Number: 23-01633	Project Name: H - Port San Antonio
Record Number: CCR-0000055	Status: Commitment_Pending
Title: TIA #4 Groundwater Shutdown	Contract #: 4600017838
Creator: CoSA Admin	Creation Date: 05/18/2021 07:42 AM (UTC-6)
Type Contract: Construction	Vendor Name: J3 EXCAVATION COMPANY LLC
Agency: City	Change Category:
Special Contract: No	Proposal Record PRN-0000092 Number:
Contract Amount: \$20,763,251.51	Previous Contract \$1,327,253.58 Changes:
New Contract Value: \$22,522,639.19	Contract Change 8.47 Percentage:
Change to Contract \$432,134.10 Cost:	Change to Calendar 222 Days:

Description Of Change

Description of Change: TIA for groundwater shutdown. Project was redesigned to avoid encountering Groundwater within the limits.

Justification for Proposed Change:

Ordinance Information

Change Order Council \$100,000.00 Threshold:	
Ordinance Number:	Ordinance Date:

Fiscal Remarks:

Vendor Information

SAP Vendor No.: 0001038714	
Vendor Address 1: PO Box 129	Vendor Address 2:
Vendor City: COMFORT	Vendor State: TX
	Vendor Zip Code: 78013
Vendor Phone 830-995-5100 Number:	Vendor Fax 830-896-3712 Number:

 Standard

1 Item(s)

No.	Spec No.	Item Description	UM	Unit Price	Quantity	Amount	PO No.	PO Line #
001	NEW ITEM	TIA #4 Daily Rate	Day	\$1,946 .55	222.0	\$432,134.10		

Total Amount \$432,134.10

Attachments (2)

Linked Records (0)

Linked Mail (0)