KRH	
04/11/19	
Item No.	

THIS IS A DRAFT AND WILL BE REPLACED BY THE FINAL, SIGNED ORDINANCE OR RESOLUTION ADOPTED BY CITY COUNCIL.

ORDINANCE

AUTHORIZING A CHANGE ORDER IN AN AMOUNT NOT TO EXCEED \$132,862.34 TO A CONSTRUCTION CONTRACT WITH E-Z BEL CONSTRUCTION, LLC OF WHICH \$100,000.00 WILL BE FUNDED BY STANTEC CONSULTING SERVICES, INC. AND \$32,862.34 WILL BE FUNDED THROUGH THE 2017-2022 GENERAL OBLIGATION BOND FY 2019-2024 AND INCLUDED IN THE IMPROVEMENT PROGRAM BUDGET; AND ACCEPTANCE OF FUNDS AND AMENDMENT OF FY 2019 CAPITAL IMPROVEMENT BUDGET IN THE AMOUNT OF \$100,000.00 FROM STANTEC CONSULTING SERVICES, INC. FOR DESIGN ERRORS AND OMISSIONS FOR THE BELFAST DRIVE AND JANDA SUSAN ROAD AREA DRAINAGE PHASE 2 PROJECT, A 2017 BOND PROJECT, LOCATED IN COUNCIL DISTRICT 1.

* * * * * *

WHEREAS, in May 2017, voters approved the 2017 Bond Program which authorized \$2,618,000.00 for Phase 2 of a drainage project to provide flood relief to neighborhood streets and properties with a new underground storm drain system and reconstructed streets including new curbs, sidewalks, and driveway approaches along Everest Street, Ridgecrest Drive, and Janda Susan Road; and; and

WHEREAS, on April, 2018, City Council authorized the contract award for the Belfast Drive and Janda Susan Road Area Drainage Phase 2 Project to E-Z Bel Construction, LLC; and

WHEREAS, as part of the design the Ridgecrest and Janda Susan intersection pavement, curb, and sidewalk elevations were designed and partially constructed higher than the elevation of the abutting properties requiring the partially constructed intersection to be redesigned and reconstructed to lower the elevation of the roadway at Janda Susan and Ridgecrest; and

WHEREAS, Stantec Consulting Services, Inc. has contributed \$100,000.00 for design errors and omissions for the Belfast Drive and Janda Susan Road Area Drainage Phase 2 Project which will be applied to the cost of reconstruction; and

WHEREAS, the change order is needed to compensate E-Z Bel Construction, LLC for the reconstruction of Ridgecrest and Janda Susan intersection; **NOW THEREFORE**:

BE IT ORDAINED BY THE CITY COUNCIL OF THE CITY OF SAN ANTONIO:

SECTION 1. The City Manager or designee is authorized to execute a change order in an amount not to exceed \$132,862.34 to the E-Z Bel Construction, LLC construction contract for

KRH 04/11/19 Item No	
additional construction services associated w Project.	vith Janda Susan Road Area Drainage Phase 2
SAP Fund 40099000, Other Capital Projects, Janda Susan Rd Area Ph 2, and the budget s	ceived from Stantec Consulting Services, Inc. to SAP Project Definition 23-01625, Belfast Dr & shall be revised by increasing WBS element 23-Contribution and SAP General Ledger 4502280, nt of \$100,000.00.
Obligation Capital Projects, SAP Project Def	is appropriated in SAP Fund 45099000, General finition 23-01625, Belfast Dr & Janda Susan Rd 22-01, Construction-City and SAP General Ledger
General Obligation Capital Projects, SAP Projects	to exceed \$132,862.34 in SAP Fund 45099000, ect Definition 23-01625, Belfast Dr & Janda Susan and make payable to E-Z Bel Construction, LLC., projects.
of Finance, City of San Antonio. The Director City Manager or the City Manager's designee, SAP Project Definitions, SAP WBS Element. Cost Centers, SAP Functional Areas, SAP Functional Accounts as necessary to carry out the purpose	ffective immediately upon the receipt of eight
PASSED and APPROVED thisda	ay of April, 2019. M A Y O R
	Ron Nirenberg
ATTEST:	APPROVED AS TO FORM:
Leticia M. Vacek, City Clerk	Andrew Segovia, City Attorney